



REQUEST FOR QUOTATION

The Bureau of Customs (BOC), through its Administration Office (AO), will undertake a Small Value Procurement for **"Provision of Two (2) Sets 40-Footer Containerized Storage Facility for the Office of Assessment and Operation Coordinating Group (AOCG)"** in accordance with the Revised Implementing Rules and Regulations of Republic Act No. 9184. The details of the project are as follows:

Name of Project: **Provision of Two (2) Sets 40-Footer Containerized Storage Facility for the Office of Assessment and Operation Coordinating Group (AOCG)**

Location: **Bureau of Customs Port Area Manila**

Approved Budget for the Contract: **Three Hundred Seventy-Three Thousand Three Hundred Forty-Nine Pesos and 43/100 (PHP373,349.43) - inclusive of tax**

Specifications

QTY.	DESCRIPTION
1 LOT	<p>A. SCOPE OF WORKS</p> <p>1. Mobilization</p> <ul style="list-style-type: none"> a. Preparation of logistics of contractor's equipment. b. Setting up of Temporary Facilities within the site. c. Setting up of necessary water and power lines required for the Project's repair and renovation. <p>2. Steel Works</p> <ul style="list-style-type: none"> a. Supply and installation of steel stairs as shown on the plan. b. Supply and installation of steel door as shown on the plan. c. Provision of windows louver type as indicated on the plans. d. Provision of steel pedestal of 40footer container as shown on the plans. e. Installation/lifting and realignment of two sets 40footer container on top of steel pedestal (verify on site the actual location). <p>3. Carpentry Works</p> <ul style="list-style-type: none"> a. Supply and installation Fabrication of shelves for documents storage. <p>4. Painting Works</p> <ul style="list-style-type: none"> a. Repainting of all interior and exterior walls.



	<p>5. Electrical Works</p> <ul style="list-style-type: none">a. Supply and installation of complete electrical system as indicated on the plans.b. Supply and installation of wiring devices, switches and outlets, wall receptacles, plates and accessories.c. Complete testing and commissioning of all electrical lighting, power systems. <p>6. Demobilization</p> <ul style="list-style-type: none">a. Site clean-upb. Hauling of debris materials from project site to appropriate disposal area.c. Removal and hauling of tools and equipment from project site. <p>Work Duration: 60 calendar days</p>
--	---

Interested suppliers are required to submit their valid and current Mayor's Permit, DTI/SEC Registration (for partnerships/corporations, General Information Sheet & Articles of Incorporation shall also submit), PHILGEPS Registration Certificate, Omnibus Sworn Statement, Latest Income/Business Tax Return, PCAB License and duly signed price quotation form (Annex "A").

Submission of quotation and eligibility documents in hard copy is on or before **August 17, 2021, 10:00 a.m., at General Services Division (GSD)**, Ground Floor, OCOM Building, Port Area, Manila.

Award of contract shall be made to the lowest quotation, which complies with the minimum description as stated above and other terms and conditions stated in the price quotation form.

Awarded Bidder must secure Performance Security/Performance Bond 30% of Contract Price upon receipt of Notice of Award.

Any interlineations, erasures or overwriting shall be valid only if they are signed or initialed by the bidder or his/her duly authorized representative/s.

The BOC reserves the right to accept or reject any or all quotations and to impose additional terms and conditions as it may deem proper.



BUREAU OF CUSTOMS

MAKABAGONG ADUANA, MATATAG NA EKONOMIYA



PROFESSIONALISM

INTEGRITY

ACCOUNTABILITY

For inquiry, you may contact us at Telefax no. 527-9757 or email us at bacsecretariat@customs.gov.ph.

Very truly yours,

ISAGANI D. GALSIM

Chief, General Services Division



BUREAU OF CUSTOMS

MAKABAGONG ADUANA, MATATAG NA EKONOMIYA



PROFESSIONALISM

INTEGRITY

ACCOUNTABILITY

Annex "A"

PRICE QUOTATION FORM

Date:

The Bids and Awards Committee
Bureau of Customs
Port Area, Manila

Project Name:

Provision of Two (2) Sets 40-Footer Containerized Storage Facility for the Office of Assessment and Operation Coordinating Group (AOCG)

Sir/Madam:

After having carefully read and accepted the terms and conditions in the Request for Quotation, hereunder is our quotation/s for the items as follows:

DESCRIPTION	QTY		MATERIAL COST		LABOR COST	TOTAL
	#Units	UM	P/Unit	Total		
A. Mobilization /Demobilization	1.00	lot				
B. Equipment Rental	1.00	lot				
C. Form Works and Scaffoldings						
1. 2x3x12	15.00	pcs				
2. Penolic Board	2.00	pcs				
3. Assorted nail	8.00	kgs				
4. Consumable Material	1.00	lot				

Subtotal: _____

D. Steel Works						
1. I-Beam 8x8x6m	1.00	pc				
2. Steel Plate	24.00	pcs				
3. Welding rod	1.00	box				
4. Expansion bolt	48.00	pcs				

A Modernized and Credible Customs Administration That is Among the World's Best

South Harbor, Gate 3, Port Area, Manila 1099

8527-4537, 8527-1935 | www.customs.gov.ph | boc.cares@customs.gov.ph



BUREAU OF CUSTOMS

MAKABAGONG ADUANA, MATATAG NA EKONOMIYA



PROFESSIONALISM

INTEGRITY

ACCOUNTABILITY

Subtotal: _____						
E. Carpentry Works						
Fabricated Built-in Shelves						
1. 3/4" Phenolic board+B30:B39	25.00	shts				
2. 1x1x3m Tubular Steel	40.00	pcs				
3. 1x1-1/2x3m Tubular Steel	30.00	pcs				
4. 1x2x3m Tubular Steel	20.00	pcs				
5. Cabinet Accessories	1.00	lot				
6. Black Screw	800.00	pcs				
7. Common Nail	1.00	lot				
8. Concrete Nail	1.00	lot				
9. Stick well	2.00	gals				
10. Miscellaneous	1.00	lot				
Subtotal: _____						
F. Painting Works						
1. QDE	4.00	tins				
2. Metal Primer paint	4.00	tins				
3. Flat Wall Enamel	1.00	tins				
4. Laquer Primer	4.00	gals				
5. Paint Thinner	4.00	gals				
6. Paint Roller	1.00	lot				
7. A/C Paint	1.00	lot				
8. Roller	5.00	pcs				
9. Brush	5.00	pcs				
10. Rug	7.00	kgs				
11. Miscellaneous	1.00	lot				
Subtotal: _____						
G. Electrical Works						
Power, Lighting and Auxiliary System						
Roughing-ins:						
1. 15mm dia. PVC	15.00	length				
2. 15mm dia. PVC Adaptor with Locknut	10.00	pcs				
3. 20mm dia. PVC Adaptor with Locknut	20.00	pcs				
4. Junction Box	5.00	pcs				
5. Utility Box	8.00	pcs				

A Modernized and Credible Customs Administration That is Among the World's Best

South Harbor, Gate 3, Port Area, Manila 1099

8527-4537, 8527-1935 | www.customs.gov.ph | boc.cares@customs.gov.ph



BUREAU OF CUSTOMS

MAKABAGONG ADUANA, MATATAG NA EKONOMIYA



PROFESSIONALISM

INTEGRITY

ACCOUNTABILITY

Wires and Cables						
1. 3.5mm2 THHN Copper Wire	1.00	box				
2. 5.5mm2 THHN Copper Wire	1.00	box				
Wiring Devices						
1. Two gang Switch	4.00	set				
2. Duplex Convenience Outlet	4.00	set				
Lighting Fixtures						
1. Fluorescent light	8.00	set				
Panel Boards and Circuit Breakers						
1. 30AT, 2P, 240V ECB WITH NEMA 3R ENCLOSURE	1.00	set				
Subtotal: _____						
Total:						

Work Duration: 60 Calendar Days

Total amount in words:

The above-quoted prices are inclusive of all costs and applicable taxes.

Very truly yours,

Name/ Signature of Representative

Name of Company

Mayor's Permit No. _____

PhilGEPS Registration No. _____

Direct Cost

Material Cost

Labor Cost

Mobilization

Total Direct Cost _____

Indirect Cost

OCM (15% of DC)

Contractors Profit (10% of DC)

Total Indirect Cost _____

Tax (5% of DC + IC) _____

TOTAL PROJECT COST



BUREAU OF CUSTOMS

MAKABAGONG ADUANA, MATATAG NA EKONOMIYA



PROFESSIONALISM

INTEGRITY

ACCOUNTABILITY

(Please submit the photocopies of the above documents upon submission of quotation)